

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2ND QUARTER, CY 2016

Province, City or Municipality: Malaybalay

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Pres. Benigno C. Aquino III: Road Concreting Phase III (Bangcud-Sto.Niño Rd.)	Malaybalay City	59,720,365.89	Oct. 8, 2012	4-Nov-14 Revised	100.00%	59,720,365.89	135 Calendar Days	Balance Returned to Bureau of Treasury 279,634.11 Check 1091866 dtd. 03/11/16
								<b>279,634.11</b>

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**CARLITO R. JUAREZ**  
 City Accountant-OIC

  
**IGNACIO W. ZUBIRI**  
 City Mayor